

### III. Working group for interconnections and interoperability

#### Follow up of new infrastructures proposed by TSOs

Review date: (dd/mm/yyyy):		13 / 12 / 2007	
1	1.1 Name of the infrastructure:	Bergara-Zaldibi	
	1.2 Name of the responsible TSO:	Naturgas Energia Transporte	
	1.3 Additional capacity from existing infrastructure (GWh/day)	1.4 Investment approved by TSO (YES/NO)	yes
	TSO1-TSO2:		
TSO2-TSO1:	10 (limited on French side)		
2		2.1 Initial Planning	2.2 Updated forecast (according to real works status)
	Starting operation date	2007	June 2008
3	Administrative milestones	A) Application Date	B) Concession Date
	3.1 Initial (promoter choice)	26/12/2001	20/11/2006
	3.2 Environmental Assessment	26/12/2001	16/01/2006
	3.3 Final (Authorisation for starting construction)	26/12/2001	20/11/2006
4	Current project advance	A) In last period (%)	B) Total (%)
	4.1 Engineering	-	100%
	4.2 Procurement	-	100%
	4.3 Construction	-	30%
	4.4 Commissioning		
5	Causes of delays (if applied)		

### III. Working group for interconnections and interoperability

#### Follow up of new infrastructures proposed by TSOs

Review date: (dd/mm/yyyy):		13 / 12 / 2007	
1	1.1 Name of the infrastructure:	Zaldibia-Billabona	
	1.2 Name of the responsible TSO:	Naturgas Energia Transporte	
	1.3 Additional capacity from existing infrastructure (GWh/day)	1.4 Investment approved by TSO (YES/NO)	yes
	TSO1-TSO2: - (limited on French side)		
TSO2-TSO1: - (limited on French side)			
2		2.1 Initial Planning	2.2 Updated forecast (according to real works status)
	Starting operation date	2007	June 2009
3	Administrative milestones	A) Application Date	B) Concession Date
	3.1 Initial (promoter choice)	26/12/2001	20/11/2006
	3.2 Environmental Assessment	26/12/2001	16/01/2006
	3.3 Final (Authorisation for starting construction)	26/12/2001	20/11/2006
4	Current project advance	A) In last period (%)	B) Total (%)
	4.1 Engineering	-	100%
	4.2 Procurement	-	80%
	4.3 Construction	-	5%
	4.4 Commissioning		
5	Causes of delays (if applied)		

### III. Working group for interconnections and interoperability

#### Follow up of new infrastructures proposed by TSOs

Review date: (dd/mm/yyyy):		13 / 12 / 2007	
1	1.1 Name of the infrastructure:	Billabona-Irun	
	1.2 Name of the responsible TSO:	Naturgas Energia Transporte	
	1.3 Additional capacity from existing infrastructure (GWh/day)	1.4 Investment approved by TSO (YES/NO)	yes
	TSO1-TSO2: - (limited on French side)		
TSO2-TSO1: - (limited on French side)			
2		2.1 Initial Planning	2.2 Updated forecast (according to real works status)
	Starting operation date	2007	December 2010
3	Administrative milestones	A) Application Date	B) Concession Date
	3.1 Initial (promoter choice)	26/12/2001	20/11/2006
	3.2 Environmental Assessment	26/12/2001	16/01/2006
	3.3 Final (Authorisation for starting construction)	26/12/2001	20/11/2006
4	Current project advance	A) In last period (%)	B) Total (%)
	4.1 Engineering	-	100%
	4.2 Procurement	-	30%
	4.3 Construction	-	0%
	4.4 Commissioning		
5	Causes of delays (if applied)		